COMPLETION REPORT

1	Name of the Work	Improvements to Concrete roads at Ravindra Nagara in ward no.13 Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	CE/DZ/TS/45/2022-23 Date: 20.03.2023
3	Head of Account which is chargeable	P3443 Job Code 013-19-000027
4	Instrument Order No. and date	EE/DD WO 92 2023-24 Dated: 29.05.2023
5	Name of Contractor	Sri N. Kemparaju
6	Work started	06.10.2023
7	Work Completion	04.11.2023
8	Time Stipulated for Completion of Work	90 days
9	Delay in Execution of Work	There is no delay in execution because Govt has stopped all the works from 22/5/23 and decided to start the work from 6/10/23
10	Measurement recorded in	MB No. 4878 19-20 Page No. 487720-487723
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	Sadashiv, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs.40.00 Lakhs	Rs.3998436.13	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in Immediate

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division